

ACTE DE REABILITARE STRAZI IN COMUNA ROSIORI, JUD BIHOR

REV. CA. N. GRUP SR.

SC REMORIN SRL

10.08.2019

Valoarea contractului: 5.072.455,51 lei

CENTRALIZATOR FINANCIAR REST DE EXECUTAT

Descrierea proiectului	1	2	3	4=1-2+3	5	6	7	8	9	10	11=5-6+7-8+9-10	12=11+C
Valoare SF (fara TVA)	NR 1 (fara TVA)	NCS 1 (fara TVA)	Valoare PT nereact (fara TVA)	Valoare PT actualizat conf OUG 114	NR conf DS 1, 2, 3	NCS conf DS 1, 2, 3	NR conf DS 4	NCS conf DS 4	Decontari cumulate (fara TVA)	Rest de realizat (fara TVA) fara proiectare	Actualizare materiale conf OG nr. 15 total	
Proiectare	154.950,00	0,00	154.950,00	154.950,00	0,00	0,00	0,00	0,00	134.950,00	11=5-6+7-8+9-10	12=11+C	
Reabilitare strazi	4.897.724,96	292.452,10	4.895.697,78	5.177.844,24	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.123.027,41	4.249.224,53	4.781.652,36	
Diferenta de santier	19.780,51	0,00	19.780,51	20.729,59	0,00	0,00	0,00	0,00	0,00	20.729,59	23.327,01	
TOTAL fara TVA	5.072.455,47	292.452,10	5.071.428,29	5.353.523,83	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.257.977,41	4.269.954,12	4.804.979,37	
TVA 19%	963.766,54	55.370,79	963.571,38	1.017.169,53	268.328,72	268.328,72	25.391,66	442.329,13	619.015,71	811.291,28	912.946,08	
TOTAL cu TVA	6.036.222,01	348.018,00	6.034.999,67	6.370.693,36	1.680.585,16	1.680.585,16	159.032,00	2.770.377,17	3.876.993,12	5.081.245,40	5.717.925,45	

C = $\frac{138,9}{109,8} \times 0,4721 = (-0.4721)$

1,1253

Rest de execut actualizat 5.717.925,45
 Rest de executat neactualizat 5.081.245,40
 Diferenta pret materiale 636.680,05

CONFORM CU ORIGINALUL

EXECUTANT,
 COMUNA ROSIORI



Investitie: REABILITARE STRAZI IN COMUNA ROSIORI, JUD BIHOR
 Executant: SC REMORINI GRUP SRL
 Proiectant: SC TERM SRL
 Nr contract: 73/12.04.2019
 Valoarea contractului: 5.072.455,51 lei


CENTRALIZATOR FINANCIAR REST DE EXECUTAT neactualizat

Nr S/C	Reabilitare strazi in comune Rosiori, Jud. Bihor	Valoare SF (fara TVA)	NR 1 (fara TVA)	NCS 1 (fara TVA)	Valoare PT nereact (fara TVA)	Valoare PT actualizat conf OUG 114	NR conf DS 1, 2, 3	NCS conf DS 1, 2, 3	NR conf DS 4	NCS conf DS 4	Decontari cumulate (fara TVA)	Rest de realizat (fara TVA)
		1	2	3	4=1-2+3	5	6	7	8	9	10	11=5-6+7-8+9-10
1	Proiectare	154.950,00	0,00	0,00	154.950,00	154.950,00	0,00	0,00	0,00	0,00	134.950,00	20.000,00
2	Reabilitare strazi	4.897.724,96	292.452,10	291.424,88	4.896.697,78	5.177.844,24	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.123.027,41	4.249.224,53
3	Organizare de santier	19.780,51	0,00	0,00	19.780,51	20.729,59	0,00	0,00	0,00	0,00	0,00	20.729,59
	TOTAL fara TVA	5.072.455,47	292.452,10	291.424,88	5.071.428,29	5.353.523,83	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.257.977,41	4.289.954,12
	TVA 19%	963.766,54	55.565,90	55.370,73	963.571,38	1.017.169,53	268.328,72	268.328,72	25.391,66	442.329,13	619.015,71	815.091,28
	TOTAL cu TVA	6.036.222,01	348.018,00	346.795,61	6.034.999,67	6.370.693,36	1.680.585,16	1.680.585,16	159.032,00	2.770.377,17	3.876.993,12	5.105.045,40

EXECUTANT
SC REMORINI GRUP SRL

EXECUTANT
COMUNA ROSIORI

CONFORM CU
ORIGINALUL



Investiție REABILITARE STRAZI ÎN COMUNA ROSIORI, JUDEȚ BIHOR
 EXECUTANT SC REMORNI GRUP SRL
 PROIECTANT SC TERRAM SRL
 Nr contract: 73/12.04.2019
 Valoarea contractului: 5.072.455,51 lei

CENTRALIZATOR FINANCIAR REST DE EXECUTAT

Nr	Reabilitare strazi în comuna Rosiori, jud. Bihor	Valoare SF (fara TVA)	NR 1 (fara TVA)	NCS-1 (fara TVA)	Valoarea PT contract (fara TVA)	Valoarea PT actualizat conf OUG 114	NR conf DS 1, 2, 3	NCS conf DS 1, 2, 3	NR conf DS 4	NCS conf DS 4	Restorare Cantitate (fara TVA)	Rest de realizat (fara TVA) fara proiectare	Actualizare materiale conf OG nr. 15 total
		1	2	3	4=1-2+3	5	6	7	8	9	10	11=5-6+7-8+9-10	12=11+C
1	Proiectare	154.350,00	0,00	0,00	154.350,00	154.350,00	0,00	0,00	0,00	0,00	134.950,00		
2	Reabilitare strazi	4.897.724,56	257.452,10	291.424,88	4.895.697,78	5.127.564,24	1.412.256,44	1.412.256,44	133.640,34	2.338.048,04	3.123.027,41	4.249.224,53	4.781.652,36
3	Organizare de santier	19.780,51	0,00	0,00	19.780,51	20.729,59	0,00	0,00	0,00	0,00	0,00	20.729,59	23.327,01
	TOTAL fara TVA	5.072.455,07	292.452,10	291.424,88	5.073.428,29	5.359.523,83	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.257.977,41	4.269.954,12	4.804.979,37
	TVA 19%	963.766,54	55.565,90	55.370,73	963.571,38	1.017.169,53	268.328,72	268.328,72	25.391,56	442.329,13	619.015,71	811.291,28	912.946,08
	TOTAL cu TVA	6.036.221,61	348.018,00	346.795,61	6.034.999,67	6.370.693,36	1.680.585,16	1.680.585,16	159.031,90	2.770.377,17	3.876.993,12	5.081.245,40	5.717.925,45

C = $\frac{138,9}{109,8}$

X = 0,471

(1-0,471)

= 1,1253

Rest de executat actualizat 5.717.925,45
 Rest de executat neactualizat 5.081.245,40
 Diferenta pret materiale 636.680,05

CONFORM CU ORIGINALUL

EXECUTANT
 SC REMORNI GRUP SRL



EXECUTANT,
 COMUNA ROSIORI

