

Investitia: REABILITARE STRAZI IN COMUNA ROSIORI, JUD BIHOR  
 Executant: SC REMORINI GRUP SRL  
 Proiectant: SC TERM SRL  
 Nr contract: 73/12.04.2019  
 Valoarea contractului: 5.072.455,51 lei

**CENTRALIZATOR FINANCIAR REST DE EXECUTAT neactualizat**

Nr crt	Reabilitare strazi in comuna Rosiori, jud. Sighet	1	2	3	Valoare PT nersact (fara TVA)	Valoare PT actualizat conf OUG 114	NR conf DS 1, 2, 3	NCS conf DS 1, 2, 3	NR conf DS 4	NCS conf DS 4	Decontari cumulate (fara TVA)	Rest de realizat (fara TVA)
		4=1-2+3	5	6	7	8	9	10	11=5-6+7-8+9-10			
1	Proiectare	154.950,00	0,00	0,00	154.950,00	154.950,00	0,00	0,00	0,00	0,00	134.950,00	20.000,00
2	Reabilitare strazi	4.897.724,96	292.452,10	291.424,88	4.896.697,78	5.177.844,24	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.123.027,41	4.245.224,53
3	Organizare de santier	19.780,51	0,00	0,00	19.780,51	20.729,59	0,00	0,00	0,00	0,00	0,00	20.729,59
	TOTAL fara TVA	5.072.455,47	292.452,10	291.424,88	5.071.428,29	5.353.523,83	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.257.977,41	4.289.954,12
	TVA 19%	963.766,54	55.565,90	55.370,73	963.571,38	1.017.169,53	268.328,72	268.328,72	25.391,66	442.329,13	619.015,71	815.091,28
	TOTAL cu TVA	6.036.222,01	348.018,00	346.795,61	6.034.999,67	6.370.693,36	1.680.585,16	1.680.585,16	159.032,00	2.770.377,17	3.876.993,12	5.105.045,40

EXECUTANT  
 SC REMORINI GRUP SRL

EXECUTANT  
 COMUNA ROSIORI

CONFORM CU ORIGINALUL



OBIECTE REABILITARE STRAZI IN COMUNA ROSIORI, JUD BIHOR

SC REMORINI GRUP SRL

RO 1000130274W.SRL

nr contract: 73 din 2.04.2019

Valoarea contractului: 5.072.455,51 lei

CENTRALIZATOR FINANCIAR REST DE EXECUTAT

Descriere strazi in comună Rosiori Jud. Bihor	1	2	3	4=1-2+3	5	6	7	8	9	10	11=5-6+7-8+9-10	12=11+C
Valoare SF (fara TVA)	NR 1 (fara TVA)	NCS 1 (fara TVA)	Valoare PT nereact (fara TVA)	Valoare PT actualizat conf OUG 114	NR conf DS 1, 2, 3	NCS conf DS 1, 2, 3	NR conf DS 4	NCS conf DS 4	Decontari cumulate (fara TVA)	Rest de realizat (fara TVA) fara proiectare	Actualizare materiale conf OG nr. 15 total	
1. Proiectare	154.950,00	0,00	154.950,00	154.950,00	0,00	0,00	0,00	0,00	134.950,00	11=5-6+7-8+9-10	12=11+C	
2. Reabilitare strazi	4.897.724,96	292.452,10	4.896.697,78	5.177.844,24	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.123.027,41	4.249.224,53	4.781.652,36	
3. Organizare de santier	19.780,51	0,00	19.780,51	20.729,59	0,00	0,00	0,00	0,00	0,00	20.729,59	23.327,01	
TOTAL fara TVA	5.072.455,47	292.452,10	5.071.428,29	5.359.523,83	1.412.256,44	1.412.256,44	133.640,34	2.328.048,04	3.257.977,41	4.269.954,12	4.804.379,37	
TVA 19%	963.766,54	55.370,73	963.571,38	1.017.169,53	268.328,72	268.328,72	25.391,66	442.329,13	619.015,71	811.291,28	912.946,08	
TOTAL cu TVA	6.036.222,01	348.018,00	6.034.999,67	6.370.693,36	1.680.585,16	1.680.585,16	159.032,00	2.770.377,17	3.876.993,12	5.081.245,40	5.717.325,45	

CONFORM CU ORIGINALUL

C =  $\frac{138,9}{109,8}$  X 0,4721 = (1-0,4722) = 1,1253

Rest de execut actualizat 5.717.325,45  
 Rest de execut neactualizat 5.081.245,40  
 Diferenta pret materiale **636.680,05**

EXECUTANT  
 SC REMORINI GRUP SRL

EXECUTANT,  
 COMUNA ROSIORI

*[Signature]*

